BRUHATH BANGALORE MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl	DESCRIPTION	DETAILS
1	Name of the work	*Modified Estimate for Construction of RO Plant in Ward No. 14*
2	Estimated cost and Technical Sanction NO and Date	Rs.12.50 Lakhs, T.S No.27/20-21, Dt.23.09.2020
3	Amount of Tender	1084641.14
4	Job Code No	014-21-000007
5	Name & Address of the contractor	Sree Ranga Enter Prises
6	Aggrement No & Date	EE/DD/AGR/16/21-22, Dt.14.06.2021
7	No. & Date Under which the woirk order has been issued	EE/DD/WO/16/21-22, Dt.14.06.2021
8	Time limit Originally fixed for completion of time	120 Days
9	Date of application of contractor requesting for extension	11.10.2021
10	Date of receipt of application in Sub Division	
11	Weather time extended	Yes
12	Due date of Starting the work	11.10.2021
13	Due date of completion of the work	18.04.2022
14	Actul Date of completion of the work	10.10.2021
15	Progress achieved during first extension	–
16	Time extension period applied for	11.10.2021 to 18.04.2022
17	No of Days	190 Days
18	Time Extension Recommended	Yes

Sl	DESCRIPTION	DETAILS
19	Whether original application of contractor enclosed	Enclosed
20	The balance work to be executed	—
21	Approximate time required for completion on the work	190 days
22	Work charge establishment expenditure incurred after expirey of the due date of completion	—
23	Wether notice as per clause (2) of aggreement if so, No	—
24	Weather Reply received action taken on the contractor	—
25	Rate of Fine recommended by Asst.Executive Engineer	Recommanded Without Penalty
26	Remarks of Executive Engineer	Time Extension may be granted for delay period of 190 days with fine of 1% per day

ASSISTANT ENGINEER

EXECUTIVE ENGINEER
Dasarahalli Division

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB DIVISION

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಪತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು